Bruhath Bangalore Mahanagara Palike Yelahanka Zone

TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Improvements to Roads and Drains at Nanjappa Layout in ward No.10, Doddabommasandra Vidyaranyapura Sub Division	
2	Estimate Cost	25.00 Lakh	
3	Job Code	010-20-000073	
4	A/S No	165/27-08-2020	
5	T/S No	329/27-03-2020	
6	Work order No /Agreement No	BBMP / EE/ BTP/ W.O /97/2020-21 5-9-2020	
7	Stipulated Time for Completion of Work	90-Days	
8	Targeted monthly progress	—	
9	Progress Achieve till date	—	
10	Reasons for delay	Due to Bwssb Work, has been delayed & also Work Delay due to COVID-19,	
11	Time extension requested	195 days. 5/12/2020 to 18/6/2021	
12	Asst. Executive Engineer recommendation	Para (10) may be Approved.	
13	Executive Engineer recommendation	Para (12) may be Approved	
14	Chief Engineer recommendation	EoT Approved with Nominal Penality	
15	Time extension granted	195 Days.	
16	Conditions imposed if any	—	

Sunitha.NK
Assistant Engineer
Ward no.10

Asst.Executive Engineer
Vidyaranya pura sub division
BBMP, Bangalore - 97

Executive Engineer
Byatarayana pura Division

Chief Engineer
Yelahanka Zone